

Verkætlan samnings					Íþróttamiðstöð í Búðardal																													
ID	Task Name	Duration	Start	Finish	P	Resource Names	Gantt chart showing task progress from June 2024 to February 2026.																											
1	Íþróttamiðstöð í Búðardal	427 days	Tue 18.6.24	Wed 4.2.26			[Gantt bar for task 1]																											
2	Undirbúningur	24 days	Tue 18.6.24	Fri 19.7.24			[Gantt bar for task 2]																											
3	Framkvæmdaleyfi	1 day	Tue 18.6.24	Tue 18.6.24			[Gantt bar for task 3]																											
4	Uppsetning vinnubúða	10 days	Mon 8.7.24	Fri 19.7.24			[Gantt bar for task 4]																											
5	Yfirborðsmælingar	1 day	Tue 18.6.24	Tue 18.6.24			[Gantt bar for task 5]																											
6	Jarðvinna	109 days	Tue 18.6.24	Fri 15.11.24			[Gantt bar for task 6]																											
7	Gröftur fyrir húsi og laugum	56 days	Tue 18.6.24	Tue 3.9.24			[Gantt bar for task 7]																											
8	Jöfnun fyrir kjallara	5 days	Tue 9.7.24	Mon 15.7.24			[Gantt bar for task 8]																											
9	Jöfnun undir sökkla	10 days	Tue 27.8.24	Mon 9.9.24			[Gantt bar for task 9]																											
10	Jöfnun fyrir sundlaug	5 days	Tue 3.9.24	Mon 9.9.24			[Gantt bar for task 10]																											
11	Fyllingar í sökkla og lagnav	80 days	Tue 23.7.24	Mon 11.11.24			[Gantt bar for task 11]																											
12	Jöfnun lóðar í hæð -200mm	5 days	Mon 11.11.24	Fri 15.11.24			[Gantt bar for task 12]																											
13	Uppsteypa og burðarvirki	194 days	Fri 12.7.24	Wed 9.4.25			[Gantt bar for task 13]																											
14	Kjallari, jöfnunarker og lofta	50 days	Fri 12.7.24	Thu 19.9.24			[Gantt bar for task 14]																											
15	Stoðveggir við kjallara	15 days	Thu 22.8.24	Wed 11.9.24			[Gantt bar for task 15]																											
16	Sökkklar og botnplata þjónust	40 days	Wed 28.8.24	Tue 22.10.24			[Gantt bar for task 16]																											
17	Sökkklar og botnplata íþr.sala	40 days	Thu 19.9.24	Wed 13.11.24			[Gantt bar for task 17]																											
18	Botnplata sundlaugar	10 days	Tue 3.9.24	Mon 16.9.24			[Gantt bar for task 18]																											
19	Vaðlaug og heitir pottar	30 days	Thu 10.10.24	Wed 20.11.24			[Gantt bar for task 19]																											
20	Veggir sundlaugar	30 days	Tue 17.9.24	Mon 28.10.24			[Gantt bar for task 20]																											
21	Steypa staura fyrir girðingar	10 days	Thu 31.10.24	Wed 13.11.24			[Gantt bar for task 21]																											
22	Uppsetning burðarvirkis	25 days	Thu 6.3.25	Wed 9.4.25			[Gantt bar for task 22]																											
23	Útanhúsfraðangur	186 days	Thu 26.9.24	Thu 12.6.25			[Gantt bar for task 23]																											
24	Einangrun kjallaraveggja	10 days	Thu 26.9.24	Wed 9.10.24			[Gantt bar for task 24]																											
25	Útveggjaeiningar	30 days	Tue 1.4.25	Mon 12.5.25			[Gantt bar for task 25]																											
26	Þak íþróttasalar	20 days	Mon 28.4.25	Fri 23.5.25			[Gantt bar for task 26]																											
27	Þak þjónustubyggingar	15 days	Fri 23.5.25	Thu 12.6.25			[Gantt bar for task 27]																											
28	Ísetning glugga og hurða	20 days	Sat 10.5.25	Thu 5.6.25			[Gantt bar for task 28]																											
29	Skyggni við aðalinngang	5 days	Sat 7.6.25	Thu 12.6.25			[Gantt bar for task 29]																											
30	Timburskjólgirðing	10 days	Sat 31.5.25	Thu 12.6.25			[Gantt bar for task 30]																											
31	Frág. innskots við búningaskl	5 days	Sat 31.5.25	Thu 5.6.25			[Gantt bar for task 31]																											
32	Rennur, niðurföll og frág	15 days	Sat 24.5.25	Thu 12.6.25			[Gantt bar for task 32]																											
33	Frágangur innanhúss	152 days	Wed 11.6.25	Thu 8.1.26			[Gantt bar for task 33]																											
34	Hlaðnir innveggir	20 days	Wed 11.6.25	Tue 8.7.25			[Gantt bar for task 34]																											
35	Gífsveggir	20 days	Thu 3.7.25	Wed 30.7.25			[Gantt bar for task 35]																											
36	Gífskl. á útveggi í þj.hluta	10 days	Wed 23.7.25	Tue 5.8.25			[Gantt bar for task 36]																											
37	Milligólf og tréstigi	10 days	Wed 30.7.25	Tue 12.8.25			[Gantt bar for task 37]																											
38	Hringstigi í kjallara	5 days	Thu 12.6.25	Wed 18.6.25			[Gantt bar for task 38]																											
39	Sandspörslun og málnun	60 days	Tue 5.8.25	Mon 27.10.25			[Gantt bar for task 39]																											
40	Kerfisloft	40 days	Sun 9.11.25	Thu 1.1.26			[Gantt bar for task 40]																											
41	Gólf í þjónustuhl og geymslu	20 days	Fri 12.12.25	Thu 8.1.26			[Gantt bar for task 41]																											
42	Gólf íþróttasalar	20 days	Tue 25.11.25	Mon 22.12.25			[Gantt bar for task 42]																											
43	Innihurðir	50 days	Mon 27.10.25	Fri 2.1.26			[Gantt bar for task 43]																											
44	Innréttingar	30 days	Sat 29.11.25	Thu 8.1.26			[Gantt bar for task 44]																											
45	Búnaður og frágangur	55 days	Sat 25.10.25	Thu 8.1.26			[Gantt bar for task 45]																											
46	Lagnir	151 days	Thu 12.6.25	Thu 8.1.26			[Gantt bar for task 46]																											
47	Stofnlagnir kerfa	50 days	Thu 12.6.25	Wed 20.8.25			[Gantt bar for task 47]																											
48	Dreiflagnir	100 days	Fri 15.8.25	Thu 1.1.26			[Gantt bar for task 48]																											
49	Búnaður	30 days	Sat 29.11.25	Thu 8.1.26			[Gantt bar for task 49]																											
50	Loftræsing	64 days	Thu 18.9.25	Tue 16.12.25			[Gantt bar for task 50]																											
51	Stofnlagnir kerfa	15 days	Thu 18.9.25	Wed 8.10.25			[Gantt bar for task 51]																											
52	Dreiflagnir	20 days	Thu 9.10.25	Wed 5.11.25			[Gantt bar for task 52]																											
53	Búnaður	30 days	Wed 5.11.25	Tue 16.12.25			[Gantt bar for task 53]																											
54	Raflagnir	134 days	Wed 2.7.25	Mon 5.1.26			[Gantt bar for task 54]																											
55	Stofnlagnir kerfa	50 days	Wed 2.7.25	Tue 9.9.25			[Gantt bar for task 55]																											
56	Dreiflagnir	50 days	Wed 10.9.25	Tue 18.11.25			[Gantt bar for task 56]																											
57	Búnaður	45 days	Tue 4.11.25	Mon 5.1.26			[Gantt bar for task 57]																											
58	Laugar	81 days	Wed 30.4.25	Wed 20.8.25			[Gantt bar for task 58]																											
59	Flísalögn	60 days	Wed 30.4.25	Tue 22.7.25			[Gantt bar for task 59]																											
60	Málun	15 days	Sat 12.7.25	Thu 31.7.25			[Gantt bar for task 60]																											
61	Búnaður	15 days	Thu 31.7.25	Wed 20.8.25			[Gantt bar for task 61]																											
62	Lóðarfrágnagur	53 days	Wed 30.7.25	Fri 10.10.25			[Gantt bar for task 62]																											
63	Malbikun	20 days	Mon 11.8.25	Fri 5.9.25			[Gantt bar for task 63]																											
64	Girðingar	15 days	Wed 30.7.25	Tue 19.8.25			[Gantt bar for task 64]																											
65	Hellulögn	45 days	Mon 11.8.25	Fri 10.10.25			[Gantt bar for task 65]																											
66	Gróður	5 days	Mon 22.9.25	Fri 26.9.25			[Gantt bar for task 66]																											
67	Verklök	20 days	Thu 8.1.26	Wed 4.2.26			[Gantt bar for task 67]																											
68	Úttektir og viðtökuprófanir	10 days	Thu 8.1.26	Wed 21.1.26			[Gantt bar for task 68]																											
69	Frágangur og hreinsun	10 days	Wed 21.1.26	Tue 3.2.26			[Gantt bar for task 69]																											
70	Afhending	2 days	Tue 3.2.26	Wed 4.2.26			[Gantt bar for task 70]																											